

EVA 2 SUMMARY TIMELINE

TIME	SSRMS	EV1 (FF)	EV2 (SSRMS/FF)
0:00		POST DEPRESS (0:05)	POST DEPRESS (0:05)
0:05		EGRESS (0:25)	EGRESS (0:25)
0:30		<p>CHANNEL 2/3 POWER RECONFIGURATION (1:30)</p> <ul style="list-style-type: none"> S0 Fwd Stbd Avionics Reconfiguration (Panel A148) Lab 2A DDCU Secondary Power Disconnect from S0 (Panel A165) S0/N1 Pwr Cable Install (S0 Panel A166) S0-2B DDCU Reconfiguration (Panel A70) MBSU Bypass Jumper (2/3) Reconfiguration (CID 7 Removal) P1-3A DDCU Reconfiguration (Panel A9) P1-3A DDCU Thermal Cover Removal 	<p>CHANNEL 2/3 POWER RECONFIGURATION (1:00)</p> <ul style="list-style-type: none"> CIDS 3, 4, and 5 Removal/S0 Tray Connections Z1-003 Patch Panel 5 Reconfiguration (DDCU HP 3B)
2:00	SSRMS: 4.101 STBD CETA CART 2 RELOCATION	<p>CETA CART 2 RELOCATION (1:25)</p> <ul style="list-style-type: none"> CETA 2 Prep CETA 2 Removal from S1 Bay 11 CETA 2 Install on S0 Bay 3 	<p>CETA CART 2 RELOCATION (1:55)</p> <ul style="list-style-type: none"> CETA 2 Prep Tip LEE FMS MLI Install CETA 2 Removal from S1 Bay 11 CETA 2 Install on S0 Bay 3
3:25	SSRMS: 4.102 STBD CETA CART 1 RELOCATION	<p>CETA CART 1 RELOCATION (1:10)</p> <ul style="list-style-type: none"> CETA 1 Removal from S1 Bay 9 CETA 1 Install on S0 Bay 1 	<p>CETA CART 1 RELOCATION (1:20)</p> <ul style="list-style-type: none"> CETA 1 Removal from S1 Bay 9 CETA 1 Install on S0 Bay 1 SSRMS and CETA Cart Cleanup
4:35		<p>SSRMS FMS MLI INSTALL (00:20)</p> <ul style="list-style-type: none"> Base LEE FMS MLI Install 	<p>STBD AND PORT QD BAG INSTALLATION (00:20)</p>
4:55		<p>Z1-006 PATCH PANEL 2 RECONFIG (00:20) (SPDA Z1-3B)</p> <ul style="list-style-type: none"> Assist with QD Bag Installation 	<p>VTE AND PM JUMPER BAG INSTALLATION (00:10)</p>
5:15		CLEANUP (00:20)	CLEANUP (00:20)
5:35		INGRESS (0:20)	INGRESS (0:20)
5:55		PRE REPRESS (0:05)	PRE REPRESS (0:05)
6:00			